

ID :2965 RCC bridge in koti bend ghatora motor road. _____

on Chainage 1.375 of Koti Band to Ghatora Motor Road

In District Chamoli Under PD Karnprayag Division

Bridge Inventory Report

Division: PD Karnprayag

Data not-yet finalized

General

Name of Division : 36

Revenue Block Name : 11

Chainage (at Mid Point) : 1.375

Road/ Segment Name : 5815

Bridge Type : Motor Bridge High Level

Structure No : 2/1

Feature Intersected : Sainigaad

Name of Bridge : RCC bridge in koti bend ghatora motor road.

Nearest Town : koti

Latitude (Northing) : 30.15514200

Longitude (Easting) : 79.28496100

Construction Year : 2022

Inventory Year : 2022

Geometric

Overall length (in meter) : 15.00

Total No of Span : 1

Maximum Span (in meter) : 15.00

Span Arrangement : 1x15

No of Lane : 1.000

Overall Width (m) : 5.950

Carriageway Width (m) : 4.200

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 6.550

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 0.0

Design Loading : NA

Load Rating : NA

Super-Structure

Superstructure Type : T-beam and slab

Superstructure Material : Reinforced concrete

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Modular Strip/Box Seal Joints

Railing/Crash Barrier type : Cast-in-situ concrete

Bearing type : Elastomeric

Sub-Structure

Founding Strata : Bouldery

Abutment Foundation Type : Open

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : Stone Masonry

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : Boulder Apron

Floor Protection on Down-stream : Boulder Apron

Treatment for Corrosion Protection (if any) : Plum Masonry

final

Name of JE/AAE : Er. Gautam Singh

