

ID :1059 garjiya _ _ _ _ _

on Chainage 5.950 of Askote Kalapani road

In District Pithoragarh Under CD Askote Division

Bridge Inventory Report

Division: CD Askote

Data not-yet finalized

General

Name of Division : 17

Revenue Block Name : 53

Chainage (at Mid Point) : 5.950

Road/ Segment Name : 5548

Bridge Type : Pedestrian Bridge

Structure No : 1/6

Feature Intersected : Gori river

Name of Bridge : garjiya

Nearest Town : garjiya

Latitude (Northing) : 29.76992700

Longitude (Easting) : 80.35866300

Construction Year : 1970

Inventory Year : 2021

Geometric

Overall length (in meter) : 52.00

Total No of Span : 1

Maximum Span (in meter) : 52.00

Span Arrangement : 1x52

No of Lane : 1.000

Overall Width (m) : 2.000

Carriageway Width (m) : 1.800

RS Footpath Width (m) : 2.000

LS Footpath Width (m) : 2.000

Approach Width i/c Shoulders (m) : 0.850

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Footpath Live Load

Load Rating : Footpath Live Load

Super-Structure

Superstructure Type : Suspension

Superstructure Material : Steel

Wearing Coat Type : Not Provided

Expansion Joint Type : Not Provided

Railing/Crash Barrier type : other

Bearing type : Not Provided

Sub-Structure

Founding Strata : Rocky

Abutment Foundation Type : Open

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : Stone Masonry

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : wirecreates and plum concrete

Bank Protection Right Side of Up-stream : wirecreates and plum concrete

Bank Protection Left Side of Down-stream : wirecreates and plum concrete

Bank Protection Right Side of Down-stream : wirecreates and plum concrete

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : neeraj kumar

