

ID :1147 25m Bhiri Rajmata Suspension Bridge \_\_\_\_\_

on Chainage 0.425 of Bhiri Rajmata Bridle Road

In District Rudraprayag Under CD Ukhimath Division

---

## Bridge Inventory Report

Division: CD Ukhimath

Data not-yet finalized

### General

Name of Division : 40

Revenue Block Name : 17

Chainage (at Mid Point) : 0.425

Road/ Segment Name : 5451

Bridge Type : Pedestrian Bridge

Structure No : 1

Feature Intersected : Mandakini River

Name of Bridge : 25m Bhiri Rajmata Suspension Bridge

Nearest Town : Bhiri

Latitude (Northing) : 30.46883800

Longitude (Easting) : 79.07440600

Construction Year :

Inventory Year : 2012

### Geometric

Overall length (in meter) : 25.00

Total No of Span : 1

Maximum Span (in meter) : 25.00

Span Arrangement : 1x25

No of Lane : 1.000

Overall Width (m) : 1.600

Carriageway Width (m) : 1.500

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 6.000

Gradient (%age) : 1

Skew Angle (degree) : 10.00

Radius of Curve in Plan (if Any) : 0.00

### Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Footpath Live Load

Load Rating : Footpath Live Load

Super-Structure

Superstructure Type : Suspension

Superstructure Material : Steel

Wearing Coat Type : Other

Expansion Joint Type : Other

Railing/Crash Barrier type : Steel rolled section

Bearing type : Elastomeric

Sub-Structure

Founding Strata : Rocky

Abutment Foundation Type : Open

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : Stone Masonry

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : Er. ajay pawar

