

ID :1177 Bridge Near UJVNL kund _ _ _ _ _

on Chainage 35.520 of Rudraprayag Gorikund National Highway

In District Rudraprayag Under NH Rudraprayag Division

Bridge Inventory Report

Division: NH Rudraprayag

Data not-yet finalized

General

Name of Division : 131

Revenue Block Name : 16

Chainage (at Mid Point) : 35.520

Road/ Segment Name : 8

Bridge Type : Motor Bridge High Level

Structure No : 19

Feature Intersected : Khaal gadera

Name of Bridge : Bridge Near UJVNL kund

Nearest Town : kund UJVNL

Latitude (Northing) : 30.50971800

Longitude (Easting) : 79.08373800

Construction Year : 2010

Inventory Year : 2024

Geometric

Overall length (in meter) : 40.90

Total No of Span : 1

Maximum Span (in meter) : 40.90

Span Arrangement : 1*40.90

No of Lane : 2.000

Overall Width (m) : 12.100

Carriageway Width (m) : 7.950

RS Footpath Width (m) : 1.600

LS Footpath Width (m) : 1.600

Approach Width i/c Shoulders (m) : 11.900

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 0.0

Design Loading : Class A

Load Rating : Class A

Super-Structure

Superstructure Type : T-beam and slab

Superstructure Material : Reinforced concrete

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Single Strip/Box Seal Joint

Railing/Crash Barrier type : Tubular steel

Bearing type : POT PIN

Sub-Structure

Founding Strata : Rocky

Abutment Foundation Type : Raft

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : RCC Box type

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : Er. Pushkar Pal Singh Bisht

