

ID :1187 Seetapur gadera bridge _ _ _ _ _

on Chainage 73.525 of Rudraprayag Gorikund National Highway

In District Rudraprayag Under NH Rudraprayag Division

Bridge Inventory Report

Division: NH Rudraprayag

Data not-yet finalized

General

Name of Division : 131

Revenue Block Name : 16

Chainage (at Mid Point) : 73.525

Road/ Segment Name : 8

Bridge Type : Motor Bridge High Level

Structure No : 26

Feature Intersected : seetapur gadera

Name of Bridge : Seetapur gadera bridge

Nearest Town : Seetapur

Latitude (Northing) : 30.62328700

Longitude (Easting) : 78.99712100

Construction Year : 2018

Inventory Year : 2024

Geometric

Overall length (in meter) : 41.80

Total No of Span : 1

Maximum Span (in meter) : 41.80

Span Arrangement : 1*41.80

No of Lane : 2.000

Overall Width (m) : 12.000

Carriageway Width (m) : 7.500

RS Footpath Width (m) : 1.500

LS Footpath Width (m) : 1.500

Approach Width i/c Shoulders (m) : 10.800

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 0.0

Design Loading : Class A

Load Rating : Class A

Super-Structure

Superstructure Type : Box girder

Superstructure Material : Pre-stressed concrete

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Single Strip/Box Seal Joint

Railing/Crash Barrier type : Steel rolled section

Bearing type : POT PIN

Sub-Structure

Founding Strata : Rocky

Abutment Foundation Type : Open

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : RCC buttressed type

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : Protected by CC Block

Floor Protection on Down-stream : Protected by CC Block

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : Er Buddhiram Bhatt

