

ID :1229 Rasoli Gaad Bridge \_ \_ \_ \_ \_

on Chainage 192.100 of Jyolikot Almora Karanprayag national highway

In District Chamoli Under NH Rudraprayag Division

---

## Bridge Inventory Report

Division: NH Rudraprayag

Data not-yet finalized

### General

Name of Division : 131

Revenue Block Name : 12

Chainage (at Mid Point) : 192.100

Road/ Segment Name : 12

Bridge Type : Motor Bridge High Level

Structure No : 35

Feature Intersected : Rasoli Gaad

Name of Bridge : Rasoli Gaad Bridge

Nearest Town : Kaalimati

Latitude (Northing) : 30.07789000

Longitude (Easting) : 79.29094500

Construction Year : 2000

Inventory Year : 2024

### Geometric

Overall length (in meter) : 14.50

Total No of Span : 1

Maximum Span (in meter) : 14.50

Span Arrangement : 1\*14.50

No of Lane : 1.000

Overall Width (m) : 4.700

Carriageway Width (m) : 4.100

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 5.000

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

### Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 0.0

Design Loading : Class B

Load Rating : Class B

Super-Structure

Superstructure Type : T-beam and slab

Superstructure Material : Reinforced concrete

Wearing Coat Type : Mastic asphalt

Expansion Joint Type : Single Strip/Box Seal Joint

Railing/Crash Barrier type : Tubular steel

Bearing type : Roller & Rocker

Sub-Structure

Founding Strata : Rocky

Abutment Foundation Type : Open

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : Stone Masonry

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : Er. Ashutosh Sharma

