

ID :1235 KAKDI SUSPENTION BRIDGE _ _ _ _ _

on Chainage 4.250 of Jaiharikhal block headquarter to Parinda Mandoli Siloli Kunjoli Raithpur Dangleshwar motor road

In District Pauri Under PD Lansdown Division

Bridge Inventory Report

Division: PD Lansdown

Data not-yet finalized

General

Name of Division : 70

Revenue Block Name : 44

Chainage (at Mid Point) : 4.250

Road/ Segment Name : 3340

Bridge Type : Pedestrain Bridge

Structure No : 4/1

Feature Intersected : madhu ganga

Name of Bridge : KAKDI SUSPENTION BRIDGE

Nearest Town : SISALDI

Latitude (Northing) : 29.86804000

Longitude (Easting) : 78.70942800

Construction Year : 1997

Inventory Year : 2020

Geometric

Overall length (in meter) : 40.00

Total No of Span : 1

Maximuam Span (in meter) : 40.00

Span Arragment : 1X40

No of Lane : 1.000

Overall Width (m) : 1.830

Carriageway Width (m) : 1.830

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approch Width i/c Shoulders (m) : 1.830

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0
Design Loading : Footpath Live Load
Load Rating : Footpath Live Load
Super-Structure
Superstructure Type : Suspension
Superstructure Material : Steel
Wearing Coat Type : Other
Expansion Joint Type : Not Provided
Railing/Crash Barrier type : Steel rolled section
Bearing type : POT PIN
Sub-Structure
Founding Strata : Rocky
Abutment Foundation Type : Open
Pier Foundation Type : NA
No of Piers : 0
Abutment Type : Stone Masonry
Pier Type : NA
Protection Work
Bank Protection Left Side of Up-stream : no protection work provided
Bank Protection Right Side of Up-stream : no protection work provided
Bank Protection Left Side of Down-stream : no protection work provided
Bank Protection Right Side of Down-stream : no protection work provided
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Treatment for Corrosion Protection (if any) : no special treatment provided
final
Name of JE/AAE : RAHUL GUPTA

