

ID :1236 B.S.F. institute _ _ _ _ _

on Chainage 0.600 of road unknown

In District Dehradun Under TD Rishikesh Division

Bridge Inventory Report

Division: TD Rishikesh

Data not-yet finalized

General

Name of Division : 53

Revenue Block Name : 33

Chainage (at Mid Point) : 0.600

Road/ Segment Name :

Bridge Type : Motor Bridge High Level

Structure No : 0/1

Feature Intersected : Dudiawala

Name of Bridge : B.S.F. institute

Nearest Town : B.S.F. institute

Latitude (Northing) : 30.17286800

Longitude (Easting) : 78.09082500

Construction Year : 1991

Inventory Year : 2021

Geometric

Overall length (in meter) : 15.00

Total No of Span : 5

Maximum Span (in meter) : 6.00

Span Arrangement : 3x5.00

No of Lane : 1.000

Overall Width (m) : 5.500

Carriageway Width (m) : 4.500

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 6.000

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class B

Load Rating : Class B

Super-Structure

Superstructure Type : Solid slab

Superstructure Material : Reinforced concrete

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Single Strip/Box Seal Joint

Railing/Crash Barrier type : Tubular steel

Bearing type : Elastomeric

Sub-Structure

Founding Strata : Sandy

Abutment Foundation Type : Open

Pier Foundation Type : other

No of Piers : 4

Abutment Type : RCC Box type

Pier Type : RCC Solid

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE :

