

ID :1313 Teetari \_ \_ \_ \_ \_

on Chainage 2.850 of road unknown

In District Pithoragarh Under CD Askote Division

---

## Bridge Inventory Report

Division: CD Askote

Data not-yet finalized

### General

Name of Division : 17

Revenue Block Name : 53

Chainage (at Mid Point) : 2.850

Road/ Segment Name :

Bridge Type : Motor Bridge High Level

Structure No : 2/1

Feature Intersected : Gurjigad

Name of Bridge : Teetari

Nearest Town : Teetari

Latitude (Northing) : 29.71613100

Longitude (Easting) : 80.37056100

Construction Year :

Inventory Year : 2021

### Geometric

Overall length (in meter) : 55.00

Total No of Span : 1

Maximum Span (in meter) : 53.40

Span Arrangement : 1x53.40

No of Lane : 1.000

Overall Width (m) : 1.800

Carriageway Width (m) : 1.650

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 1.800

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

### Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 0.0

Design Loading : NA

Load Rating : NA

Super-Structure

Superstructure Type : Suspension

Superstructure Material : Steel

Wearing Coat Type : Other

Expansion Joint Type : Other

Railing/Crash Barrier type : other

Bearing type : other

Sub-Structure

Founding Strata : Rocky

Abutment Foundation Type : other

Pier Foundation Type : other

No of Piers : 0

Abutment Type : Stone Masonry

Pier Type : Stone Masonry

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : neeraj kumar

