

ID :1378 Devkundai bridge \_ \_ \_ \_ \_

on Chainage 11.325 of Chalkudiya Masmoli Saknoli Devkundai motor road

In District Pauri Under CD Pauri Division

---

## Bridge Inventory Report

Division: CD Pauri

Data not-yet finalized

### General

Name of Division : 68

Revenue Block Name : 46

Chainage (at Mid Point) : 11.325

Road/ Segment Name : 3140

Bridge Type : Motor Bridge High Level

Structure No : 2/2

Feature Intersected : LOCAL RIVER

Name of Bridge : Devkundai bridge

Nearest Town : Devkundai

Latitude (Northing) : 29.53235200

Longitude (Easting) : 78.56426900

Construction Year : 2014

Inventory Year : 2021

### Geometric

Overall length (in meter) : 6.00

Total No of Span : 1

Maximum Span (in meter) : 6.00

Span Arrangement : 1x6

No of Lane : 1.000

Overall Width (m) : 5.500

Carriageway Width (m) : 5.500

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 5.950

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

### Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class A

Load Rating : Class A

Super-Structure

Superstructure Type : T-beam and slab

Superstructure Material : Reinforced concrete

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Not Provided

Railing/Crash Barrier type : Tubular steel

Bearing type : Not Provided

Sub-Structure

Founding Strata : Bouldery

Abutment Foundation Type : Raft

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : Stone Masonry

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : Protection work required

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : Bipin Kumar / N.L. Verma

