

ID :1412 Jorasi Ghat _ _ _ _ _

on Chainage 22.975 of Narsan Harjoli Jatt Mundlana Landhora Jorasi Budhahedi Bahedi Rajputana road

In District Haridwar Under CD Roorkee Division

Bridge Inventory Report

Division: CD Roorkee

Data not-yet finalized

General

Name of Division : 59

Revenue Block Name : 92

Chainage (at Mid Point) : 22.975

Road/ Segment Name : 2351

Bridge Type : Motor Bridge High Level

Structure No : 23/4

Feature Intersected : Solani River

Name of Bridge : Jorasi Ghat

Nearest Town : Landhora

Latitude (Northing) : 29.82438100

Longitude (Easting) : 77.95334120

Construction Year : 2013

Inventory Year : 2021

Geometric

Overall length (in meter) : 11.50

Total No of Span : 1

Maximum Span (in meter) : 11.50

Span Arrangement : 1x11.50

No of Lane : 1.000

Overall Width (m) : 8.500

Carriageway Width (m) : 7.500

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 11.000

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class A

Load Rating : Class A

Super-Structure

Superstructure Type : Solid slab

Superstructure Material : Reinforced concrete

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Other

Railing/Crash Barrier type : other

Bearing type : Not Provided

Sub-Structure

Founding Strata : Sandy

Abutment Foundation Type : Open

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : other

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : protection work provided

Bank Protection Right Side of Up-stream : protection work provided

Bank Protection Left Side of Down-stream : protection work provided

Bank Protection Right Side of Down-stream : protection work provided

Floor Protection on Up-stream : protection work provided

Floor Protection on Down-stream : protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE :

