

ID :1433 Gauna gaon pedestrain bridge \_ \_ \_ \_ \_

on Chainage 0.100 of road unknown

In District Chamoli Under PD Gopeshwar Division

---

## Bridge Inventory Report

Division: PD Gopeshwar

Data not-yet finalized

### General

Name of Division : 8

Revenue Block Name : 8

Chainage (at Mid Point) : 0.100

Road/ Segment Name :

Bridge Type : Pedestrain Bridge

Structure No : 1/1

Feature Intersected : Birahi ganga

Name of Bridge : Gauna gaon pedestrain bridge

Nearest Town : Nijmola

Latitude (Northing) : 30.37111111

Longitude (Easting) : 79.48777778

Construction Year : 2004

Inventory Year : 2021

### Geometric

Overall length (in meter) : 125.00

Total No of Span : 1

Maximum Span (in meter) : 125.00

Span Arragment : 1X125

No of Lane : 1.000

Overall Width (m) : 1.830

Carriageway Width (m) : 1.830

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approch Width i/c Shoulders (m) : 1.830

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

### Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Footpath Live Load

Load Rating : Footpath Live Load

Super-Structure

Superstructure Type : Suspension

Superstructure Material : Steel

Wearing Coat Type : Other

Expansion Joint Type : Not Provided

Railing/Crash Barrier type : other

Bearing type : Not Provided

Sub-Structure

Founding Strata : Rocky

Abutment Foundation Type : Open

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : Stone Masonry

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : Plum Concrete Blocks 3 Layers

Bank Protection Right Side of Up-stream : Plum Concrete Blocks 3 Layers

Bank Protection Left Side of Down-stream : Plum Concrete Blocks 3 Layers

Bank Protection Right Side of Down-stream : Plum Concrete Blocks 3 Layers

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : Er Ashish Chandra Thapliyal

