

ID :144 \_ \_ \_ \_ \_

on Chainage 27.950 of Haripur Ichadi Meenus state highway

In District Dehradun Under TD Sahiya Division

---

## Bridge Inventory Report

Division: TD Sahiya

Data not-yet finalized

### General

Name of Division : 56

Revenue Block Name : 29

Chainage (at Mid Point) : 27.950

Road/ Segment Name : 45

Bridge Type : Motor Bridge High Level

Structure No : 28/1

Feature Intersected : Baukhaya khala

Name of Bridge :

Nearest Town : Koti

Latitude (Northing) : 30.61111100

Longitude (Easting) : 77.79472200

Construction Year :

Inventory Year : 2021

### Geometric

Overall length (in meter) : 7.80

Total No of Span : 1

Maximum Span (in meter) : 7.80

Span Arrangement : 1 X 7.80

No of Lane : 1.000

Overall Width (m) : 7.500

Carriageway Width (m) : 6.600

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 8.500

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

### Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : NA

Load Rating : NA

Super-Structure

Superstructure Type : Truss

Superstructure Material : Reinforced concrete

Wearing Coat Type : Bituminous Concrete

Expansion Joint Type : Single Strip/Box Seal Joint

Railing/Crash Barrier type : Cast-in-situ concrete

Bearing type : Not Provided

Sub-Structure

Founding Strata : Rocky

Abutment Foundation Type : Open

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : Stone Masonry

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : 12.00 Mt. long Plum Masonry

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : 3 X 24.00 Mt. long Plum Masonry

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : Pardeep Uniyal AAE Civil

