

ID :1445 Dolmar Bridge _ _ _ _ _

on Chainage 95.950 of Rampur Rudarpur Haldwani national highway

In District Nanital Under NH Haldwani Division

Bridge Inventory Report

Division: NH Haldwani

Data not-yet finalized

General

Name of Division : 61

Revenue Block Name : 78

Chainage (at Mid Point) : 95.950

Road/ Segment Name : 6

Bridge Type : Motor Bridge High Level

Structure No : 96/10

Feature Intersected : Local Nala

Name of Bridge : Dolmar Bridge

Nearest Town : dolmar

Latitude (Northing) : 29.31584800

Longitude (Easting) : 79.51968700

Construction Year :

Inventory Year : 2020

Geometric

Overall length (in meter) : 8.60

Total No of Span : 1

Maximum Span (in meter) : 8.60

Span Arrangement : 1x8.60

No of Lane : 1.000

Overall Width (m) : 6.150

Carriageway Width (m) : 6.000

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 6.150

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class B

Load Rating : Class B

Super-Structure

Superstructure Type : Box girder

Superstructure Material : Composite

Wearing Coat Type : Bituminous Concrete

Expansion Joint Type : Other

Railing/Crash Barrier type : Steel rolled section

Bearing type : other

Sub-Structure

Founding Strata : Rocky

Abutment Foundation Type : Open

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : Stone Masonry

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE :

