

ID :1592 ?????????? ??????? ?????? ”????? ?????“ ??? ?????????? ??? ?????? ??? ?????? ???? 48 ???? 2-4 \_\_\_\_\_

on Chainage 47.360 of Freedom fighter Shri Vishveshwar Dutt Saklani motor road (Raipur Kaddukhal state highway)

In District Tehri Under TD Thathyd Division

---

## Bridge Inventory Report

Division: TD Thathyd

Data not-yet finalized

### General

Name of Division : 49

Revenue Block Name : 24

Chainage (at Mid Point) : 47.360

Road/ Segment Name : 80

Bridge Type : Motor Bridge High Level

Structure No : 48/1

Feature Intersected : local river

Name of Bridge : ?????????? ??????? ?????? ”????? ?????“ ??? ?????????? ??? ?????? ??? ?????? ???? 48 ???? 2-4

Nearest Town : marora village

Latitude (Northing) : 30.36219400

Longitude (Easting) : 78.24362800

Construction Year : 2002

Inventory Year : 2021

### Geometric

Overall length (in meter) : 12.00

Total No of Span : 1

Maximum Span (in meter) : 12.00

Span Arragment : 1x10

No of Lane : 1.000

Overall Width (m) : 5.000

Carriageway Width (m) : 4.250

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approch Width i/c Shoulders (m) : 7.000

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

### Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre : 3.150

Road Level at Centre : 3.750

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 0.0

Design Loading : Class B

Load Rating : Class B

Super-Structure

Superstructure Type : Solid slab

Superstructure Material : Reinforced concrete

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Single Strip/Box Seal Joint

Railing/Crash Barrier type : other

Bearing type : Not Provided

Sub-Structure

Founding Strata : Sandy

Abutment Foundation Type : Open

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : Stone Masonry

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : protected by wire crate

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE :

