

ID :1622 Khola Bridge \_ \_ \_ \_ \_

on Chainage 42.750 of Kirtinagar Badiyar Dhaurangi Saurakhal motor road

In District Tehri Under TD Kirtinagar Division

---

## Bridge Inventory Report

Division: TD Kirtinagar

Data not-yet finalized

### General

Name of Division : 47

Revenue Block Name : 22

Chainage (at Mid Point) : 42.750

Road/ Segment Name : 192

Bridge Type : Motor Bridge High Level

Structure No : 1/4

Feature Intersected : Khola Gadehra

Name of Bridge : Khola Bridge

Nearest Town : Kirtinagar

Latitude (Northing) : 30.30737777

Longitude (Easting) : 78.85101666

Construction Year : 2002

Inventory Year : 2021

### Geometric

Overall length (in meter) : 30.70

Total No of Span : 1

Maximum Span (in meter) : 30.00

Span Arrangement : 1x30

No of Lane : 1.000

Overall Width (m) : 4.600

Carriageway Width (m) : 4.100

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 6.850

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

### Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class B

Load Rating : Class B

Super-Structure

Superstructure Type : Truss

Superstructure Material : Steel

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Single Strip/Box Seal Joint

Railing/Crash Barrier type : Steel rolled section

Bearing type : POT PIN

Sub-Structure

Founding Strata : Rocky

Abutment Foundation Type : Raft

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : Stone Masonry

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : Red Oxide Primer with Synthetic enamel paint  
final

Name of JE/AAE :

