

ID :1656 Y-shape flyover _ _ _ _ _

on Chainage 156.600 of road unknown

In District Dehradun Under NH Dehradun Division

Bridge Inventory Report

Division: NH Dehradun

Data not-yet finalized

General

Name of Division : 60

Revenue Block Name : 31

Chainage (at Mid Point) : 156.600

Road/ Segment Name :

Bridge Type : Fly Over

Structure No : 13 Pier + 1 Abutment

Feature Intersected : Haridwar bypass

Name of Bridge : Y-shape flyover

Nearest Town : dehradun

Latitude (Northing) : 30.17192000

Longitude (Easting) : 77.59482000

Construction Year : 2017

Inventory Year : 2021

Geometric

Overall length (in meter) : 387.25

Total No of Span : 13

Maximum Span (in meter) : 34.00

Span Arrangement : 9x32.2+1x22+3x25.15

No of Lane : 1.000

Overall Width (m) : 8.500

Carriageway Width (m) : 7.500

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 8.500

Gradient (%age) : 3

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class A

Load Rating : Class A

Super-Structure

Superstructure Type : T-beam and slab

Superstructure Material : Reinforced concrete

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Single Strip/Box Seal Joint

Railing/Crash Barrier type : Tubular steel

Bearing type : POT PIN

Sub-Structure

Founding Strata : Rocky

Abutment Foundation Type : Open

Pier Foundation Type : Well

No of Piers : 0

Abutment Type : Stone Masonry

Pier Type : RCC Solid

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : Lalit Chauhan JE

