

ID :1659 Local Nala _ _ _ _ _

on Chainage 0.500 of road unknown

In District Udham Singh Nagar Under CD Kashipur Division

Bridge Inventory Report

Division: CD Kashipur

Data not-yet finalized

General

Name of Division : 25

Revenue Block Name : 83

Chainage (at Mid Point) : 0.500

Road/ Segment Name :

Bridge Type : Motor Bridge High Level

Structure No : 6/7

Feature Intersected : Local Nala

Name of Bridge : Local Nala

Nearest Town : Jaspur

Latitude (Northing) : 29.01441000

Longitude (Easting) : 78.05145000

Construction Year : 2008

Inventory Year : 2020

Geometric

Overall length (in meter) : 9.69

Total No of Span : 1

Maximum Span (in meter) : 9.69

Span Arrangement : 1x9.69

No of Lane : 1.000

Overall Width (m) : 7.500

Carriageway Width (m) : 9.000

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 7.500

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class A

Load Rating : Class A

Super-Structure

Superstructure Type : Solid slab

Superstructure Material : Reinforced concrete

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Not Provided

Railing/Crash Barrier type : Not Provided

Bearing type : Not Provided

Sub-Structure

Founding Strata : Sandy

Abutment Foundation Type : other

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : Brick Masonry

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : Nafees Ahmad

