

ID :171 panayasa Bridge \_ \_ \_ \_ \_

on Chainage 3.500 of Saisa Panyasa motor road

In District Dehradun Under TD Sahiya Division

---

## Bridge Inventory Report

Division: TD Sahiya

Data not-yet finalized

### General

Name of Division : 56

Revenue Block Name : 29

Chainage (at Mid Point) : 3.500

Road/ Segment Name : 1723

Bridge Type : Motor Bridge High Level

Structure No : 4/1

Feature Intersected : local Gadera

Name of Bridge : panayasa Bridge

Nearest Town : panayasa

Latitude (Northing) : 30.64340000

Longitude (Easting) : 77.86527000

Construction Year : 2015

Inventory Year : 2020

### Geometric

Overall length (in meter) : 10.00

Total No of Span : 1

Maximum Span (in meter) : 10.00

Span Arrangement : 1x10

No of Lane : 1.000

Overall Width (m) : 5.500

Carriageway Width (m) : 4.250

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 6.500

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

### Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class A  
Load Rating : Class A  
Super-Structure  
Superstructure Type : Solid slab  
Superstructure Material : Reinforced concrete  
Wearing Coat Type : Not Provided  
Expansion Joint Type : Single Strip/Box Seal Joint  
Railing/Crash Barrier type : Tubular steel  
Bearing type : Elastomeric  
Sub-Structure  
Founding Strata : Rocky  
Abutment Foundation Type : Raft  
Pier Foundation Type : NA  
No of Piers : 0  
Abutment Type : Stone Masonry  
Pier Type : NA  
Protection Work  
Bank Protection Left Side of Up-stream : 20 M walling  
Bank Protection Right Side of Up-stream : 20 M walling  
Bank Protection Left Side of Down-stream : no protection work provided  
Bank Protection Right Side of Down-stream : no protection work provided  
Floor Protection on Up-stream : no protection work provided  
Floor Protection on Down-stream : no protection work provided  
Treatment for Corrosion Protection (if any) : Plum concrete  
final  
Name of JE/AAE : Brham Dutt

