

ID :1730 Haldi Bridge \_ \_ \_ \_ \_

on Chainage 0.600 of road unknown

In District Udham Singh Nagar Under PD Rudrapur Division

---

## Bridge Inventory Report

Division: PD Rudrapur

Data not-yet finalized

### General

Name of Division : 23

Revenue Block Name : 87

Chainage (at Mid Point) : 0.600

Road/ Segment Name :

Bridge Type : Motor Bridge High Level

Structure No : 1/3

Feature Intersected : Haldi River

Name of Bridge : Haldi Bridge

Nearest Town : Haldi

Latitude (Northing) : 29.02498611

Longitude (Easting) : 79.47820278

Construction Year :

Inventory Year : 2021

### Geometric

Overall length (in meter) : 23.00

Total No of Span : 1

Maximum Span (in meter) : 23.00

Span Arrangement : 1\*23

No of Lane : 1.000

Overall Width (m) : 4.200

Carriageway Width (m) : 4.200

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 4.200

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

### Design Data

HFL Highest Flood Level : 115.000

OFL Ordinary Flood Level : 107.000

LWL Low Water Level : 106.000

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 0.0

Design Loading : Class B

Load Rating : Class B

Super-Structure

Superstructure Type : T-beam and slab

Superstructure Material : Reinforced concrete

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Other

Railing/Crash Barrier type : Cast-in-situ concrete

Bearing type : other

Sub-Structure

Founding Strata : Sandy

Abutment Foundation Type : Open

Pier Foundation Type : Well

No of Piers : 0

Abutment Type : RCC Box type

Pier Type : RCC Solid

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : Er. Sachin Kumar

