

ID :1735 Pratappur Bridge _ _ _ _ _

on Chainage 6.000 of Nagla Lalpur road

In District Udham Singh Nagar Under PD Rudrapur Division

Bridge Inventory Report

Division: PD Rudrapur

Data not-yet finalized

General

Name of Division : 23

Revenue Block Name : 87

Chainage (at Mid Point) : 6.000

Road/ Segment Name : 4716

Bridge Type : Motor Bridge High Level

Structure No : 3/3

Feature Intersected : River

Name of Bridge : Pratappur Bridge

Nearest Town : Pratappur

Latitude (Northing) : 28.96582500

Longitude (Easting) : 79.46805556

Construction Year :

Inventory Year : 2021

Geometric

Overall length (in meter) : 7.40

Total No of Span : 1

Maximum Span (in meter) : 7.40

Span Arrangement : 1*7.4

No of Lane : 1.000

Overall Width (m) : 5.500

Carriageway Width (m) : 5.500

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 5.500

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level : 115.000

OFL Ordinary Flood Level : 106.000

LWL Low Water Level : 105.000

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 0.0

Design Loading : Class B

Load Rating : Class B

Super-Structure

Superstructure Type : T-beam and slab

Superstructure Material : Reinforced concrete

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Other

Railing/Crash Barrier type : Cast-in-situ concrete

Bearing type : other

Sub-Structure

Founding Strata : Sandy

Abutment Foundation Type : other

Pier Foundation Type : other

No of Piers : 0

Abutment Type : RCC Box type

Pier Type : RCC Solid

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : Er. Sachin Kumar

