

ID :1742 RCC motor Bridge \_ \_ \_ \_ \_

on Chainage 71.500 of Tehri Hindolakhhal Devprayag Vyasghat Bilkhet state highway

In District Pauri Under PD Pauri Division

---

## Bridge Inventory Report

Division: PD Pauri

Data not-yet finalized

### General

Name of Division : 67

Revenue Block Name : 34

Chainage (at Mid Point) : 71.500

Road/ Segment Name : 94

Bridge Type : Motor Bridge High Level

Structure No : 72/1

Feature Intersected : Vyaschatti Naugaun Gadera

Name of Bridge : RCC motor Bridge

Nearest Town : Vyaschatti

Latitude (Northing) : 30.06432000

Longitude (Easting) : 78.60361000

Construction Year : 2008

Inventory Year : 2022

### Geometric

Overall length (in meter) : 13.00

Total No of Span : 1

Maximum Span (in meter) : 13.00

Span Arrangement : 1x13.00

No of Lane : 1.000

Overall Width (m) : 6.000

Carriageway Width (m) : 5.450

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 5.000

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

### Design Data

HFL Highest Flood Level : 462.000

OFL Ordinary Flood Level : 460.000

LWL Low Water Level : 458.000

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre : 464.750

Road Level at Centre : 465.000

Design Scour Level at Pier :

Design Scour Level at Abutments : 456.000

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class B

Load Rating : Class B

Super-Structure

Superstructure Type : T-beam and slab

Superstructure Material : Reinforced concrete

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Not Provided

Railing/Crash Barrier type : Tubular steel

Bearing type : Not Provided

Sub-Structure

Founding Strata : Bouldery

Abutment Foundation Type : Open

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : Stone Masonry

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : Er. Mahendra Singh Dawan

