

ID :1779 Daulaghat Bridge \_ \_ \_ \_ \_

on Chainage 9.880 of Kosi Daulaghat Korichhina Bagwali Pokhar Binta motor road

In District Almora Under PD Almora Division

---

## Bridge Inventory Report

Division: PD Almora

Data not-yet finalized

### General

Name of Division : 1

Revenue Block Name : 69

Chainage (at Mid Point) : 9.880

Road/ Segment Name : 150

Bridge Type : Motor Bridge High Level

Structure No : 10/10

Feature Intersected : Khotigaar Gadhera

Name of Bridge : Daulaghat Bridge

Nearest Town : Daulaghat

Latitude (Northing) : 29.67163889

Longitude (Easting) : 79.57644444

Construction Year : 1991

Inventory Year : 2022

### Geometric

Overall length (in meter) : 10.20

Total No of Span : 1

Maximum Span (in meter) : 10.00

Span Arrangement : 1x10m

No of Lane : 1.000

Overall Width (m) : 5.200

Carriageway Width (m) : 4.250

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 6.200

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

### Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 0.0

Design Loading : NA

Load Rating : NA

Super-Structure

Superstructure Type : T-beam and slab

Superstructure Material : Reinforced concrete

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Not Provided

Railing/Crash Barrier type : Cast-in-situ concrete

Bearing type : Not Provided

Sub-Structure

Founding Strata : Rocky

Abutment Foundation Type : Open

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : Stone Masonry

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : Er. P.C. Pant

