

ID :182 Anu-Chilhar Motor Bridge _ _ _ _ _

on Chainage 1.975 of Anu to Chilhad motor road (Tons bridge approach road)

In District Dehradun Under TD Chakrata Division

Bridge Inventory Report

Division: TD Chakrata

Data not-yet finalized

General

Name of Division : 52

Revenue Block Name : 28

Chainage (at Mid Point) : 1.975

Road/ Segment Name : 1170

Bridge Type : Motor Bridge High Level

Structure No : 1/3

Feature Intersected : Tons River

Name of Bridge : Anu-Chilhar Motor Bridge

Nearest Town : Alsi Village

Latitude (Northing) : 30.86665500

Longitude (Easting) : 77.81802100

Construction Year :

Inventory Year : 2022

Geometric

Overall length (in meter) : 65.00

Total No of Span : 1

Maximum Span (in meter) : 65.00

Span Arrangement : 1x65

No of Lane : 1.000

Overall Width (m) : 4.750

Carriageway Width (m) : 4.600

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 6.000

Gradient (%age) : 3

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class B
Load Rating : Class B
Super-Structure
Superstructure Type : Truss
Superstructure Material : Reinforced concrete
Wearing Coat Type : Cement Concrete
Expansion Joint Type : Reinforced Elastomeric Joint
Railing/Crash Barrier type : Steel rolled section
Bearing type : POT PIN
Sub-Structure
Founding Strata : Rocky
Abutment Foundation Type : Open
Pier Foundation Type : NA
No of Piers : 0
Abutment Type : Stone Masonry
Pier Type : NA
Protection Work
Bank Protection Left Side of Up-stream : no protection work provided
Bank Protection Right Side of Up-stream : no protection work provided
Bank Protection Left Side of Down-stream : no protection work provided
Bank Protection Right Side of Down-stream : no protection work provided
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Treatment for Corrosion Protection (if any) : no special treatment provided
final

Name of JE/AAE : Er.Naresh sharma

