

ID :1901 30.00 Mter Span pedestraion Bridge Bhatnikot _ _ _ _ _

on Chainage 0.200 of road unknown

In District Bageshwar Under CD Kapkot Division

Bridge Inventory Report

Division: CD Kapkot

Data not-yet finalized

General

Name of Division : 6

Revenue Block Name : 72

Chainage (at Mid Point) : 0.200

Road/ Segment Name :

Bridge Type : Pedestrain Bridge

Structure No : 1/1

Feature Intersected : Pungar River

Name of Bridge : 30.00 Mter Span pedestraion Bridge Bhatnikot

Nearest Town : Bhatnikot

Latitude (Northing) : 29.87230400

Longitude (Easting) : 79.79234600

Construction Year : 2021

Inventory Year : 2022

Geometric

Overall length (in meter) : 30.00

Total No of Span : 1

Maximum Span (in meter) : 30.00

Span Arragment : 1x30

No of Lane : 1.000

Overall Width (m) : 1.800

Carriageway Width (m) : 1.800

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approch Width i/c Shoulders (m) : 2.000

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level : 1002.000

OFL Ordinary Flood Level : 1000.400

LWL Low Water Level : 1000.000

Design Velocity (m/Sec) : 5.00

Design Discharge (Cumecs) : 107.00

Soffit Level at Centre : 1005.250

Road Level at Centre : 1006.000

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Footpath Live Load
Load Rating : Footpath Live Load
Super-Structure
Superstructure Type : Truss
Superstructure Material : Steel
Wearing Coat Type : Other
Expansion Joint Type : Single Strip/Box Seal Joint
Railing/Crash Barrier type : Steel rolled section
Bearing type : POT PIN
Sub-Structure
Founding Strata : Rocky
Abutment Foundation Type : Raft
Pier Foundation Type : NA
No of Piers : 0
Abutment Type : Stone Masonry
Pier Type : NA
Protection Work
Bank Protection Left Side of Up-stream : Plum Concrete Box
Bank Protection Right Side of Up-stream : Plum Concrete Box
Bank Protection Left Side of Down-stream : no protection work provided
Bank Protection Right Side of Down-stream : no protection work provided
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Treatment for Corrosion Protection (if any) : no special treatment provided
final
Name of JE/AAE : Er. Jagdish Prasad

