

ID :1908 6m Span RCC bridge at Titoli _ _ _ _ _

on Chainage 7.000 of Kanda Saniudiyar Rawatsera motor road

In District Bageshwar Under PD Bageshwar Division

Bridge Inventory Report

Division: PD Bageshwar

Data not-yet finalized

General

Name of Division : 5

Revenue Block Name : 74

Chainage (at Mid Point) : 7.000

Road/ Segment Name : 228

Bridge Type : Motor Bridge High Level

Structure No : 1/1

Feature Intersected : Titoli Gar

Name of Bridge : 6m Span RCC bridge at Titoli

Nearest Town : Kanda

Latitude (Northing) : 29.82137100

Longitude (Easting) : 79.90787500

Construction Year :

Inventory Year : 2022

Geometric

Overall length (in meter) : 6.00

Total No of Span : 1

Maximum Span (in meter) : 6.00

Span Arrangement : 1x6m

No of Lane : 1.000

Overall Width (m) : 6.000

Carriageway Width (m) : 5.500

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 6.000

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class A

Load Rating : Class A

Super-Structure

Superstructure Type : T-beam and slab

Superstructure Material : Reinforced concrete

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Single Strip/Box Seal Joint

Railing/Crash Barrier type : Tubular steel

Bearing type : Elastomeric

Sub-Structure

Founding Strata : Rocky

Abutment Foundation Type : Open

Pier Foundation Type : Well

No of Piers : 0

Abutment Type : Stone Masonry

Pier Type : RCC Solid

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE :

