

ID :1914 2400 Mtr Span Motor Bridge at Sangad _____

on Chainage 5.000 of Dharamghar Sunbgad Vasti motor road

In District Bageshwar Under CD Kapkot Division

Bridge Inventory Report

Division: CD Kapkot

Data not-yet finalized

General

Name of Division : 6

Revenue Block Name : 72

Chainage (at Mid Point) : 5.000

Road/ Segment Name : 529

Bridge Type : Motor Bridge High Level

Structure No : 5/1

Feature Intersected : Local Gadhera

Name of Bridge : 2400 Mtr Span Motor Bridge at Sangad

Nearest Town : Sangad

Latitude (Northing) : 29.91068600

Longitude (Easting) : 80.00532300

Construction Year : 2022

Inventory Year : 2022

Geometric

Overall length (in meter) : 24.00

Total No of Span : 1

Maximum Span (in meter) : 24.00

Span Arrangement : 1x24.00

No of Lane : 1.000

Overall Width (m) : 4.750

Carriageway Width (m) : 4.250

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 5.000

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level : 1203.000

OFL Ordinary Flood Level : 1200.300

LWL Low Water Level : 1200.000

Design Velocity (m/Sec) : 5.00

Design Discharge (Cumecs) : 250.00

Soffit Level at Centre : 1204.500

Road Level at Centre : 1206.000

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class A

Load Rating : Class A

Super-Structure

Superstructure Type : Solid slab

Superstructure Material : Reinforced concrete

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Single Strip/Box Seal Joint

Railing/Crash Barrier type : Cast-in-situ concrete

Bearing type : Elastomeric

Sub-Structure

Founding Strata : Bouldery

Abutment Foundation Type : Raft

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : RCC buttressed type

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : Plum Concrete Block

Bank Protection Right Side of Up-stream : Plum Concrete Block

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE :

