

ID :1933 Bhairav Temple Bridge \_ \_ \_ \_ \_

on Chainage 0.100 of Kedarnath Bherav Mandir Bridle Road

In District Rudraprayag Under CD Guptkashi Division

---

## Bridge Inventory Report

Division: CD Guptkashi

Data not-yet finalized

### General

Name of Division : 127

Revenue Block Name : 16

Chainage (at Mid Point) : 0.100

Road/ Segment Name : 5837

Bridge Type : Pedestrian Bridge

Structure No : 2

Feature Intersected : Saraswati River

Name of Bridge : Bhairav Temple Bridge

Nearest Town : Kedarpuri

Latitude (Northing) : 30.73550000

Longitude (Easting) : 79.06820000

Construction Year : 2019

Inventory Year : 2022

### Geometric

Overall length (in meter) : 36.00

Total No of Span : 1

Maximum Span (in meter) : 36.00

Span Arrangement : 1x36

No of Lane : 1.000

Overall Width (m) : 3.500

Carriageway Width (m) : 3.000

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 4.000

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

### Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.2

Design Loading : NA

Load Rating : NA

Super-Structure

Superstructure Type : Truss

Superstructure Material : Steel

Wearing Coat Type : Not Provided

Expansion Joint Type : Modular Strip/Box Seal Joints

Railing/Crash Barrier type : Steel rolled section

Bearing type : POT PIN

Sub-Structure

Founding Strata : Bouldery

Abutment Foundation Type : Open

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : Stone Masonry

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : protection work provided

Bank Protection Right Side of Up-stream : protection work provided

Bank Protection Left Side of Down-stream : protection work provided

Bank Protection Right Side of Down-stream : protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : Brijesh Joshi

