

ID :1945 Local Bridge _ _ _ _ _

on Chainage 1.910 of Ganndoli Tok to Kandadangi Marora Kastal Meudi motor road

In District Tehri Under PD New Tehri Division

Bridge Inventory Report

Division: PD New Tehri

Data not-yet finalized

General

Name of Division : 43

Revenue Block Name : 20

Chainage (at Mid Point) : 1.910

Road/ Segment Name : 4336

Bridge Type : Motor Bridge High Level

Structure No : 1/8

Feature Intersected : Local nala

Name of Bridge : Local Bridge

Nearest Town : Jakhnidhar

Latitude (Northing) : 30.30653800

Longitude (Easting) : 78.52903300

Construction Year : 2011

Inventory Year : 2022

Geometric

Overall length (in meter) : 9.00

Total No of Span : 1

Maximum Span (in meter) : 9.00

Span Arrangement : 1X9

No of Lane : 1.000

Overall Width (m) : 5.300

Carriageway Width (m) : 5.300

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 6.300

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class A

Load Rating : Class A

Super-Structure

Superstructure Type : T-beam and slab

Superstructure Material : Reinforced concrete

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Not Provided

Railing/Crash Barrier type : Tubular steel

Bearing type : Not Provided

Sub-Structure

Founding Strata : Rocky

Abutment Foundation Type : Open

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : Stone Masonry

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : protection work provided

Bank Protection Right Side of Up-stream : protection work provided

Bank Protection Left Side of Down-stream : protection work provided

Bank Protection Right Side of Down-stream : protection work provided

Floor Protection on Up-stream : protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : PRADEEP KUMAR

