

ID :2107 Dhadauligad Bridge \_ \_ \_ \_ \_

on Chainage 67.700 of road unknown

In District Pauri Under CD Baijroo Division

---

## Bridge Inventory Report

Division: CD Baijroo

Data not-yet finalized

### General

Name of Division : 72

Revenue Block Name : 39

Chainage (at Mid Point) : 67.700

Road/ Segment Name :

Bridge Type : Pedestrian Bridge

Structure No : 67/1

Feature Intersected : Dhadauligad

Name of Bridge : Dhadauligad Bridge

Nearest Town : Bungidhar

Latitude (Northing) : 29.97260000

Longitude (Easting) : 79.19550000

Construction Year : 1992

Inventory Year : 2022

### Geometric

Overall length (in meter) : 30.00

Total No of Span : 1

Maximum Span (in meter) : 28.80

Span Arrangement : 1x30

No of Lane : 1.000

Overall Width (m) : 1.800

Carriageway Width (m) : 1.800

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 2.500

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

### Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 0.0

Design Loading : NA

Load Rating : NA

Super-Structure

Superstructure Type : Truss

Superstructure Material : Steel

Wearing Coat Type : Not Provided

Expansion Joint Type : Other

Railing/Crash Barrier type : Tubular steel

Bearing type : Elastomeric

Sub-Structure

Founding Strata : Rocky

Abutment Foundation Type : Open

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : Stone Masonry

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : Rukum Singh Chauhan

