

ID :2123 Kaflekh Bridge _ _ _ _ _

on Chainage 6.230 of Saheed Mohan Singh motor road (Maikhuli Devradi Kaflekh Chaunda Kathurkhal motor road)

In District Pauri Under CD Baijroo Division

Bridge Inventory Report

Division: CD Baijroo

Data not-yet finalized

General

Name of Division : 72

Revenue Block Name : 39

Chainage (at Mid Point) : 6.230

Road/ Segment Name : 3103

Bridge Type : Motor Bridge High Level

Structure No : 7/1

Feature Intersected : Kaflekh Gadera

Name of Bridge : Kaflekh Bridge

Nearest Town : Jagatpuri

Latitude (Northing) : 29.99230000

Longitude (Easting) : 79.14740000

Construction Year : 2021

Inventory Year : 2022

Geometric

Overall length (in meter) : 16.60

Total No of Span : 1

Maximum Span (in meter) : 14.80

Span Arrangement : 1x16.60

No of Lane : 1.000

Overall Width (m) : 6.000

Carriageway Width (m) : 5.500

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 6.850

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 0.0

Design Loading : Class A

Load Rating : Class A

Super-Structure

Superstructure Type : Solid slab

Superstructure Material : Reinforced concrete

Wearing Coat Type : Not Provided

Expansion Joint Type : Single Strip/Box Seal Joint

Railing/Crash Barrier type : Cast-in-situ concrete

Bearing type : Not Provided

Sub-Structure

Founding Strata : Bouldery

Abutment Foundation Type : Raft

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : RCC buttressed type

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : Yogendra Singh

