

ID :2126 Bhneligad Bridge \_ \_ \_ \_ \_

on Chainage 3.250 of Yamnotari-Bherav Temple B/Road

In District Uttarkashi Under CD Badkote Division

---

## Bridge Inventory Report

Division: CD Badkote

Data not-yet finalized

### General

Name of Division : 34

Revenue Block Name : 3

Chainage (at Mid Point) : 3.250

Road/ Segment Name : 5614

Bridge Type : Motor Bridge High Level

Structure No : 3/1

Feature Intersected : Local Gadera

Name of Bridge : Bhneligad Bridge

Nearest Town : Jankichatti

Latitude (Northing) : 30.98916670

Longitude (Easting) : 78.45222200

Construction Year : 2021

Inventory Year : 2022

### Geometric

Overall length (in meter) : 36.00

Total No of Span : 1

Maximum Span (in meter) : 36.00

Span Arrangement : 36

No of Lane : 1.000

Overall Width (m) : 1.800

Carriageway Width (m) : 1.800

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 6.000

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

### Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class B

Load Rating : Class B

Super-Structure

Superstructure Type : Truss

Superstructure Material : Steel

Wearing Coat Type : Other

Expansion Joint Type : Not Provided

Railing/Crash Barrier type : Tubular steel

Bearing type : other

Sub-Structure

Founding Strata : Rocky

Abutment Foundation Type : Raft

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : Stone Masonry

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : JE Vikash Chandra

