

ID :2151 Bamorth Arch Bridge \_ \_ \_ \_ \_

on Chainage 63.000 of road unknown

In District Pauri Under CD Paboo Division

---

## Bridge Inventory Report

Division: CD Paboo

Data not-yet finalized

### General

Name of Division : 125

Revenue Block Name : 39

Chainage (at Mid Point) : 63.000

Road/ Segment Name :

Bridge Type : Motor Bridge High Level

Structure No : 63/1

Feature Intersected : Local Gadera

Name of Bridge : Bamorth Arch Bridge

Nearest Town : Paithani

Latitude (Northing) : 30.17992000

Longitude (Easting) : 79.05290100

Construction Year : 2002

Inventory Year : 2022

### Geometric

Overall length (in meter) : 12.00

Total No of Span : 1

Maximum Span (in meter) : 12.00

Span Arrangement : 1x12

No of Lane : 1.000

Overall Width (m) : 6.000

Carriageway Width (m) : 4.250

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 6.000

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

### Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class B  
Load Rating : Class B  
Super-Structure  
Superstructure Type : Arch  
Superstructure Material : Masonry  
Wearing Coat Type : Bituminous Concrete  
Expansion Joint Type : Not Provided  
Railing/Crash Barrier type : Not Provided  
Bearing type : Not Provided  
Sub-Structure  
Founding Strata : Rocky  
Abutment Foundation Type : Open  
Pier Foundation Type : NA  
No of Piers : 0  
Abutment Type : Stone Masonry  
Pier Type : NA  
Protection Work  
Bank Protection Left Side of Up-stream : no protection work provided  
Bank Protection Right Side of Up-stream : no protection work provided  
Bank Protection Left Side of Down-stream : no protection work provided  
Bank Protection Right Side of Down-stream : no protection work provided  
Floor Protection on Up-stream : no protection work provided  
Floor Protection on Down-stream : no protection work provided  
Treatment for Corrosion Protection (if any) : no special treatment provided  
final  
Name of JE/AAE : Jagmohan singh

