

ID :2177 Damdewal Kalgari MR to Dumlot Paidal Setu \_\_\_\_\_

on Chainage 30.000 of road unknown

In District Pauri Under CD Paboo Division

---

## Bridge Inventory Report

Division: CD Paboo

Data not-yet finalized

### General

Name of Division : 125

Revenue Block Name : 38

Chainage (at Mid Point) : 30.000

Road/ Segment Name :

Bridge Type : Pedestrian Bridge

Structure No : 30/1

Feature Intersected : Local Gadera

Name of Bridge : Damdewal Kalgari MR to Dumlot Paidal Setu

Nearest Town : pabou

Latitude (Northing) : 30.08111400

Longitude (Easting) : 78.92790800

Construction Year : 1987

Inventory Year : 2022

### Geometric

Overall length (in meter) : 15.00

Total No of Span : 1

Maximum Span (in meter) : 15.00

Span Arrangement : 1x15

No of Lane : 1.000

Overall Width (m) : 1.800

Carriageway Width (m) : 4.250

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 2.000

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

### Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class B  
Load Rating : Class B  
Super-Structure  
Superstructure Type : Truss  
Superstructure Material : Steel  
Wearing Coat Type : Other  
Expansion Joint Type : Single Strip/Box Seal Joint  
Railing/Crash Barrier type : other  
Bearing type : POT PIN  
Sub-Structure  
Founding Strata : Rocky  
Abutment Foundation Type : Open  
Pier Foundation Type : NA  
No of Piers : 0  
Abutment Type : Stone Masonry  
Pier Type : NA  
Protection Work  
Bank Protection Left Side of Up-stream : no protection work provided  
Bank Protection Right Side of Up-stream : no protection work provided  
Bank Protection Left Side of Down-stream : no protection work provided  
Bank Protection Right Side of Down-stream : no protection work provided  
Floor Protection on Up-stream : no protection work provided  
Floor Protection on Down-stream : no protection work provided  
Treatment for Corrosion Protection (if any) : no special treatment provided  
final  
Name of JE/AAE : Suresh Bhatt

