

ID :2218 6m Span RCC bridge \_ \_ \_ \_ \_

on Chainage 1.000 of Kanda Padaw-Pangchora motor road

In District Bageshwar Under PD Bageshwar Division

---

## Bridge Inventory Report

Division: PD Bageshwar

Data not-yet finalized

### General

Name of Division : 5

Revenue Block Name : 74

Chainage (at Mid Point) : 1.000

Road/ Segment Name : 634

Bridge Type : Motor Bridge High Level

Structure No : 1/1

Feature Intersected : Local Gadhera

Name of Bridge : 6m Span RCC bridge

Nearest Town : Kanda

Latitude (Northing) : 29.82242000

Longitude (Easting) : 79.88503000

Construction Year : 2020

Inventory Year : 2022

### Geometric

Overall length (in meter) : 6.00

Total No of Span : 1

Maximum Span (in meter) : 6.00

Span Arrangement : 1x6m

No of Lane : 1.000

Overall Width (m) : 6.000

Carriageway Width (m) : 5.500

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 6.000

Gradient (%age) : 1

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

### Design Data

HFL Highest Flood Level : 103.000

OFL Ordinary Flood Level : 100.300

LWL Low Water Level : 100.100

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 0.0

Design Loading : Class A

Load Rating : Class A

Super-Structure

Superstructure Type : Solid slab

Superstructure Material : Reinforced concrete

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Not Provided

Railing/Crash Barrier type : Tubular steel

Bearing type : Not Provided

Sub-Structure

Founding Strata : Rocky

Abutment Foundation Type : Raft

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : Stone Masonry

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : Chanchal Singh Koranga

