

ID :2303 STEEL PLATE GIRDER BRIDGE 36.00 MTR SPAN \_ \_ \_ \_ \_

on Chainage 1.000 of Ghat Netra Salan motor road

In District Champawat Under CD Lohaghat Division

---

## Bridge Inventory Report

Division: CD Lohaghat

Data not-yet finalized

### General

Name of Division : 18

Revenue Block Name : 58

Chainage (at Mid Point) : 1.000

Road/ Segment Name : 5921

Bridge Type : Motor Bridge High Level

Structure No : 1/1

Feature Intersected : JHANGDA GAAD

Name of Bridge : STEEL PLATE GIRDER BRIDGE 36.00 MTR SPAN

Nearest Town : GHAT

Latitude (Northing) : 29.49182100

Longitude (Easting) : 80.12772900

Construction Year : 2018

Inventory Year : 2022

### Geometric

Overall length (in meter) : 36.00

Total No of Span : 1

Maximum Span (in meter) : 36.00

Span Arrangement : 6X6

No of Lane : 1.500

Overall Width (m) : 6.000

Carriageway Width (m) : 5.500

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 5.950

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

### Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class A

Load Rating : Class A

Super-Structure

Superstructure Type : Plate Girder

Superstructure Material : Reinforced concrete

Wearing Coat Type : Other

Expansion Joint Type : Other

Railing/Crash Barrier type : Tubular steel

Bearing type : Roller & Rocker

Sub-Structure

Founding Strata : Rocky

Abutment Foundation Type : Raft

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : other

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : HARISH KUNWAR

