

ID :234 Nh 121 to Nanda Motor Road in Pachimi nayar 36 meter Span Setu. _____

on Chainage 10.218 of Pabou to Nada Extention Road extended up to NH 121 to Nanda Extention Road.

In District Pauri Under CD Paboo Division

Bridge Inventory Report

Division: CD Paboo

Data not-yet finalized

General

Name of Division : 125

Revenue Block Name : 38

Chainage (at Mid Point) : 10.218

Road/ Segment Name : 3460

Bridge Type : Motor Bridge High Level

Structure No : 11/1

Feature Intersected : Pachimi Nayar

Name of Bridge : Nh 121 to Nanda Motor Road in Pachimi nayar 36 meter Span Setu.

Nearest Town : Paithani

Latitude (Northing) : 30.13055556

Longitude (Easting) : 78.96472222

Construction Year : 2018

Inventory Year : 2020

Geometric

Overall length (in meter) : 36.00

Total No of Span : 1

Maximum Span (in meter) : 36.00

Span Arragment : 1x36

No of Lane : 1.000

Overall Width (m) : 6.000

Carriageway Width (m) : 5.200

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approch Width i/c Shoulders (m) : 6.000

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class A
Load Rating : Class A
Super-Structure
Superstructure Type : Truss
Superstructure Material : Steel
Wearing Coat Type : Cement Concrete
Expansion Joint Type : Single Strip/Box Seal Joint
Railing/Crash Barrier type : other
Bearing type : POT PIN
Sub-Structure
Founding Strata : Rocky
Abutment Foundation Type : Raft
Pier Foundation Type : other
No of Piers : 0
Abutment Type : Stone Masonry
Pier Type : NA
Protection Work
Bank Protection Left Side of Up-stream : no protection work provided
Bank Protection Right Side of Up-stream : no protection work provided
Bank Protection Left Side of Down-stream : no protection work provided
Bank Protection Right Side of Down-stream : no protection work provided
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Treatment for Corrosion Protection (if any) : no special treatment provided
final
Name of JE/AAE : Ajay panwar

