

ID :2363 NEAR PADASOSERA PEDESRAIN SUPENSION BRIDGE OVER RUIEN GAAD

on Chainage 1.000 of road unknown

In District Champawat Under CD Lohaghat Division

---

## Bridge Inventory Report

Division: CD Lohaghat

Data not-yet finalized

### General

Name of Division : 18

Revenue Block Name : 58

Chainage (at Mid Point) : 1.000

Road/ Segment Name :

Bridge Type : Pedestrian Bridge

Structure No : 1/1

Feature Intersected : RUIEN GAAD

Name of Bridge : NEAR PADASOSERA PEDESRAIN SUPENSION BRIDGE OVER RUIEN GAAD

Nearest Town : PADASOSERA

Latitude (Northing) : 29.44928900

Longitude (Easting) : 79.99353700

Construction Year : 2007

Inventory Year : 2022

### Geometric

Overall length (in meter) : 30.00

Total No of Span : 1

Maximum Span (in meter) : 30.00

Span Arrangement : 1X30

No of Lane : 1.000

Overall Width (m) : 2.000

Carriageway Width (m) : 1.800

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 1.800

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

### Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : NA

Load Rating : NA

Super-Structure

Superstructure Type : Plate Girder

Superstructure Material : Steel

Wearing Coat Type : Not Provided

Expansion Joint Type : Not Provided

Railing/Crash Barrier type : other

Bearing type : Not Provided

Sub-Structure

Founding Strata : Rocky

Abutment Foundation Type : other

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : Stone Masonry

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : HARISH KUNWAR

