

ID :244 Steel girder motor bridge jajar \_ \_ \_ \_ \_

on Chainage 18.850 of Berinag Vinayak Puranathal Muwani motor road

In District Pithoragarh Under TD Berinaag Division

---

## Bridge Inventory Report

Division: TD Berinaag

Data not-yet finalized

### General

Name of Division : 20

Revenue Block Name : 51

Chainage (at Mid Point) : 18.850

Road/ Segment Name : 205

Bridge Type : Motor Bridge High Level

Structure No : 19/1

Feature Intersected : Khitoli gar

Name of Bridge : Steel girder motor bridge jajar

Nearest Town : jajar

Latitude (Northing) : 29.78777778

Longitude (Easting) : 80.12361111

Construction Year : 2005

Inventory Year : 2021

### Geometric

Overall length (in meter) : 24.00

Total No of Span : 1

Maximum Span (in meter) : 24.00

Span Arragment : 1X24

No of Lane : 1.000

Overall Width (m) : 4.750

Carriageway Width (m) : 4.250

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approch Width i/c Shoulders (m) : 6.000

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

### Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class B

Load Rating : NA

Super-Structure

Superstructure Type : Truss

Superstructure Material : Steel

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Single Strip/Box Seal Joint

Railing/Crash Barrier type : Steel rolled section

Bearing type : Roller & Rocker

Sub-Structure

Founding Strata : Rocky

Abutment Foundation Type : Open

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : Stone Masonry

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : painted

final

Name of JE/AAE : Gaurav Joshi, JE

