

ID :2495 Pipaldali Bridge \_ \_ \_ \_ \_

on Chainage 1.000 of Pipaldali Rajakhait motor road

In District Tehri Under PD New Tehri Division

---

## Bridge Inventory Report

Division: PD New Tehri

Data not-yet finalized

### General

Name of Division : 43

Revenue Block Name : 20

Chainage (at Mid Point) : 1.000

Road/ Segment Name : 4304

Bridge Type : Motor Bridge High Level

Structure No : 4/1

Feature Intersected : Bhilangna

Name of Bridge : Pipaldali Bridge

Nearest Town : Pipaldali

Latitude (Northing) : 30.37247500

Longitude (Easting) : 78.55565100

Construction Year : 2005

Inventory Year : 2022

### Geometric

Overall length (in meter) : 390.00

Total No of Span : 1

Maximum Span (in meter) : 390.00

Span Arrangement : 1x390

No of Lane : 1.000

Overall Width (m) : 3.500

Carriageway Width (m) : 3.000

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 5.500

Gradient (%age) : 2

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

### Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class 70R

Load Rating : Class A

Super-Structure

Superstructure Type : Suspension

Superstructure Material : Steel

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Single Strip/Box Seal Joint

Railing/Crash Barrier type : Tubular steel

Bearing type : other

Sub-Structure

Founding Strata : Rocky

Abutment Foundation Type : Open

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : other

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : Pramod Negi

