

ID :2525 Dwarahat - Binta RCC bridge at Km. 16 \_ \_ \_ \_ \_

on Chainage 16.000 of road unknown

In District Almora Under CD Ranikhet Division

---

## Bridge Inventory Report

Division: CD Ranikhet

Data not-yet finalized

### General

Name of Division : 4

Revenue Block Name : 66

Chainage (at Mid Point) : 16.000

Road/ Segment Name :

Bridge Type : Motor Bridge High Level

Structure No : 16/1

Feature Intersected : Local gadhera

Name of Bridge : Dwarahat - Binta RCC bridge at Km. 16

Nearest Town : Binta

Latitude (Northing) : 29.78022400

Longitude (Easting) : 79.48086900

Construction Year :

Inventory Year : 2020

### Geometric

Overall length (in meter) : 6.50

Total No of Span : 1

Maximum Span (in meter) : 6.50

Span Arrangement : 1x6.5m

No of Lane : 1.000

Overall Width (m) : 4.250

Carriageway Width (m) : 4.250

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 5.000

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

### Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class A

Load Rating : Class A

Super-Structure

Superstructure Type : T-beam and slab

Superstructure Material : Reinforced concrete

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Single Strip/Box Seal Joint

Railing/Crash Barrier type : Cast-in-situ concrete

Bearing type : Elastomeric

Sub-Structure

Founding Strata : Rocky

Abutment Foundation Type : Open

Pier Foundation Type : Well

No of Piers : 0

Abutment Type : Stone Masonry

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : Er. Kuldeep Singh

