

ID :2534 Garjiya Munsyari Bridle Bridge \_\_\_\_\_

on Chainage 3.000 of Garjiya - Munsyari bridle road

In District Pithoragarh Under PD Didihaat Division

---

## Bridge Inventory Report

Division: PD Didihaat

Data not-yet finalized

### General

Name of Division : 16

Revenue Block Name : 49

Chainage (at Mid Point) : 3.000

Road/ Segment Name : 5577

Bridge Type : Pedestrain Bridge

Structure No : 1/1

Feature Intersected : Local Nala

Name of Bridge : Garjiya Munsyari Bridle Bridge

Nearest Town : Munsyari

Latitude (Northing) : 30.07972200

Longitude (Easting) : 80.25916600

Construction Year :

Inventory Year : 2022

### Geometric

Overall length (in meter) : 11.00

Total No of Span : 1

Maximum Span (in meter) : 11.00

Span Arragment : 1x11

No of Lane : 1.000

Overall Width (m) : 1.800

Carriageway Width (m) : 4.250

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approch Width i/c Shoulders (m) : 1.800

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

### Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 0.0

Design Loading : Class B

Load Rating : Class B

Super-Structure

Superstructure Type : Truss

Superstructure Material : Masonry

Wearing Coat Type : Other

Expansion Joint Type : Other

Railing/Crash Barrier type : other

Bearing type : other

Sub-Structure

Founding Strata : Rocky

Abutment Foundation Type : other

Pier Foundation Type : other

No of Piers : 0

Abutment Type : other

Pier Type : other

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : Er. Naval Kishor

