

ID :2568 Simalgaun Suspension Bridge _____

on Chainage 0.300 of road unknown

In District Almora Under CD Ranikhet Division

Bridge Inventory Report

Division: CD Ranikhet

Data not-yet finalized

General

Name of Division : 4

Revenue Block Name : 66

Chainage (at Mid Point) : 0.300

Road/ Segment Name :

Bridge Type : Pedestrian Bridge

Structure No : 1

Feature Intersected : Rixen River

Name of Bridge : Simalgaun Suspension Bridge

Nearest Town : Simalgaun

Latitude (Northing) : 29.74180660

Longitude (Easting) : 79.37755800

Construction Year : 2003

Inventory Year : 2022

Geometric

Overall length (in meter) : 45.00

Total No of Span : 1

Maximum Span (in meter) : 45.00

Span Arrangement : 1

No of Lane : 1.000

Overall Width (m) : 1.700

Carriageway Width (m) : 1.700

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 1.700

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Footpath Live Load
Load Rating : Footpath Live Load
Super-Structure
Superstructure Type : Suspension
Superstructure Material : Steel
Wearing Coat Type : Bituminous Concrete
Expansion Joint Type : Not Provided
Railing/Crash Barrier type : Steel rolled section
Bearing type : Not Provided
Sub-Structure
Founding Strata : Rocky
Abutment Foundation Type : Open
Pier Foundation Type : NA
No of Piers : 0
Abutment Type : Stone Masonry
Pier Type : NA
Protection Work
Bank Protection Left Side of Up-stream : no protection work provided
Bank Protection Right Side of Up-stream : no protection work provided
Bank Protection Left Side of Down-stream : no protection work provided
Bank Protection Right Side of Down-stream : no protection work provided
Floor Protection on Up-stream : no protection work provided
Floor Protection on Down-stream : no protection work provided
Treatment for Corrosion Protection (if any) : no special treatment provided
final

Name of JE/AAE : Er. Suresh Kumar

