

ID :2576 Haridwar-Badrinath paidal marg Bridge _____

on Chainage 63.000 of Supai Supyal motor road

In District Pauri Under PD Lansdown Division

Bridge Inventory Report

Division: PD Lansdown

Data not-yet finalized

General

Name of Division : 70

Revenue Block Name : 48

Chainage (at Mid Point) : 63.000

Road/ Segment Name : 5537

Bridge Type : Pedestrain Bridge

Structure No : 66/1

Feature Intersected : Rudra Gaad

Name of Bridge : Haridwar-Badrinath paidal marg Bridge

Nearest Town : Gaindakhal

Latitude (Northing) : 30.05511000

Longitude (Easting) : 78.51516700

Construction Year : 1974

Inventory Year : 2022

Geometric

Overall length (in meter) : 18.00

Total No of Span : 1

Maximum Span (in meter) : 18.00

Span Arragment : 1X18

No of Lane : 1.000

Overall Width (m) : 2.000

Carriageway Width (m) : 2.000

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approch Width i/c Shoulders (m) : 2.000

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Footpath Live Load

Load Rating : Footpath Live Load

Super-Structure

Superstructure Type : Truss

Superstructure Material : Steel

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Not Provided

Railing/Crash Barrier type : Steel rolled section

Bearing type : Not Provided

Sub-Structure

Founding Strata : Bouldery

Abutment Foundation Type : Open

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : Stone Masonry

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : VIPIN DHULIYA

