

ID :2652 Champawat-khetikhan M/R km 8.00 Motor Bridge \_ \_ \_ \_ \_

on Chainage 7.850 of Road from Km 8 of Champawat Khetikhan motor road to SuyalKhak

In District Champawat Under PD Champawat Division

---

## Bridge Inventory Report

Division: PD Champawat

Data not-yet finalized

### General

Name of Division : 19

Revenue Block Name : 60

Chainage (at Mid Point) : 7.850

Road/ Segment Name : 3856

Bridge Type : Motor Bridge High Level

Structure No : 1/1

Feature Intersected : Thaun Gadhera

Name of Bridge : Champawat-khetikhan M/R km 8.00 Motor Bridge

Nearest Town : Champawat

Latitude (Northing) : 29.32666670

Longitude (Easting) : 80.05166667

Construction Year : 1984

Inventory Year : 2022

### Geometric

Overall length (in meter) : 6.00

Total No of Span : 1

Maximum Span (in meter) : 6.00

Span Arrangement : 1x6.00m

No of Lane : 1.000

Overall Width (m) : 4.500

Carriageway Width (m) : 3.500

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 6.850

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

### Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class B

Load Rating : Class B

Super-Structure

Superstructure Type : T-beam and slab

Superstructure Material : Reinforced concrete

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Single Strip/Box Seal Joint

Railing/Crash Barrier type : Cast-in-situ concrete

Bearing type : Not Provided

Sub-Structure

Founding Strata : Rocky

Abutment Foundation Type : Raft

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : Stone Masonry

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : protection work provided

Bank Protection Right Side of Up-stream : protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : RAJIV KUMAR

