

ID :2663 Jawla Nala \_ \_ \_ \_ \_

on Chainage 139.980 of starting from Paonta at the junction of NH-72 Connecting Rajban, Shillai in state of Himanchal Pradesh and passing through Minus, Tuini in Uttarakhand and terminating at Hatkoti in Himanchal Pradesh. National Highway

In District Dehradun Under NH Doiwala Division

---

## Bridge Inventory Report

Division: NH Doiwala

Data not-yet finalized

### General

Name of Division : 132

Revenue Block Name : 28

Chainage (at Mid Point) : 139.980

Road/ Segment Name : 14

Bridge Type : Motor Bridge High Level

Structure No : 1/140

Feature Intersected : Local Nala

Name of Bridge : Jawla Nala

Nearest Town : Hataal

Latitude (Northing) : 30.84250000

Longitude (Easting) : 77.79340000

Construction Year : 1960

Inventory Year : 2022

### Geometric

Overall length (in meter) : 12.00

Total No of Span : 1

Maximum Span (in meter) : 12.00

Span Arrangement : 1x12

No of Lane : 1.000

Overall Width (m) : 5.000

Carriageway Width (m) : 4.000

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 6.000

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

### Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class B

Load Rating : Class B

Super-Structure

Superstructure Type : T-beam and slab

Superstructure Material : Reinforced concrete

Wearing Coat Type : Bituminous Concrete

Expansion Joint Type : Not Provided

Railing/Crash Barrier type : Cast-in-situ concrete

Bearing type : Not Provided

Sub-Structure

Founding Strata : Rocky

Abutment Foundation Type : Open

Pier Foundation Type : Open

No of Piers : 0

Abutment Type : Stone Masonry

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : Prashant Kumar Aggarwal

