

ID :2696 20 M R.C.C. Bridge at Padartha _ _ _ _ _

on Chainage 1.970 of Durga garh to Mustafabad (Padartha) road

In District Haridwar Under PD Haridwar Division

Bridge Inventory Report

Division: PD Haridwar

Data not-yet finalized

General

Name of Division : 55

Revenue Block Name : 93

Chainage (at Mid Point) : 1.970

Road/ Segment Name : 2096

Bridge Type : Motor Bridge High Level

Structure No : 2/1

Feature Intersected : Barsati Nala

Name of Bridge : 20 M R.C.C. Bridge at Padartha

Nearest Town : Gujjar Basti

Latitude (Northing) : 29.79469444

Longitude (Easting) : 78.08581111

Construction Year : 2009

Inventory Year : 2022

Geometric

Overall length (in meter) : 20.00

Total No of Span : 1

Maximum Span (in meter) : 20.00

Span Arrangement : 20x1

No of Lane : 2.000

Overall Width (m) : 8.200

Carriageway Width (m) : 7.800

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 8.000

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Class A

Load Rating : Class A

Super-Structure

Superstructure Type : Solid slab

Superstructure Material : Reinforced concrete

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Not Provided

Railing/Crash Barrier type : Tubular steel

Bearing type : Not Provided

Sub-Structure

Founding Strata : Hard clayey

Abutment Foundation Type : Pile

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : Brick Masonry

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE :

