

ID :2748 Kunara Bridge _ _ _ _ _

on Chainage 4.875 of Mori Naitwar Sankri Km 4 Alternate alignment

In District Uttarkashi Under CD Purola Division

Bridge Inventory Report

Division: CD Purola

Data not-yet finalized

General

Name of Division : 33

Revenue Block Name : 1

Chainage (at Mid Point) : 4.875

Road/ Segment Name : 5208

Bridge Type : Motor Bridge High Level

Structure No : 4/1

Feature Intersected : Kunara Khudd

Name of Bridge : Kunara Bridge

Nearest Town : Mori

Latitude (Northing) : 31.02749800

Longitude (Easting) : 78.08479500

Construction Year : 2014

Inventory Year : 2020

Geometric

Overall length (in meter) : 42.00

Total No of Span : 1

Maximum Span (in meter) : 42.00

Span Arrangement : 1X42m

No of Lane : 1.000

Overall Width (m) : 5.500

Carriageway Width (m) : 5.500

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 6.000

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 0.0

Design Loading : Class A

Load Rating : Class A

Super-Structure

Superstructure Type : Truss

Superstructure Material : Steel

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Reinforced Elastomeric Joint

Railing/Crash Barrier type : Steel rolled section

Bearing type : Elastomeric

Sub-Structure

Founding Strata : Rocky

Abutment Foundation Type : Open

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : Stone Masonry

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE :

