

ID :2874 Gangtal _ _ _ _ _

on Chainage 1.000 of road unknown

In District Rudraprayag Under PD Rudraprayag Division

Bridge Inventory Report

Division: PD Rudraprayag

Data not-yet finalized

General

Name of Division : 39

Revenue Block Name : 18

Chainage (at Mid Point) : 1.000

Road/ Segment Name :

Bridge Type : Pedestrian Bridge

Structure No : 1/1

Feature Intersected : Mandakini

Name of Bridge : Gangtal

Nearest Town : Silli and Augustmuni

Latitude (Northing) : 30.37275000

Longitude (Easting) : 78.99592500

Construction Year : 2018

Inventory Year : 2022

Geometric

Overall length (in meter) : 85.00

Total No of Span : 1

Maximum Span (in meter) : 85.00

Span Arrangement : 1x85

No of Lane : 1.000

Overall Width (m) : 1.500

Carriageway Width (m) : 1.800

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 1.500

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 0.0

Design Loading : Class B

Load Rating : Class B

Super-Structure

Superstructure Type : Suspension

Superstructure Material : Steel

Wearing Coat Type : Other

Expansion Joint Type : Not Provided

Railing/Crash Barrier type : Steel rolled section

Bearing type : Not Provided

Sub-Structure

Founding Strata : Bouldery

Abutment Foundation Type : Open

Pier Foundation Type : Open

No of Piers : 2

Abutment Type : Stone Masonry

Pier Type : Stone Masonry

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE : Anurag Tripathi

