

ID :2946 Tauli _ _ _ _ _

on Chainage 8.500 of Budhakedar-Tauli Bridle Path

In District Tehri Under TD Ghansaali Division

Bridge Inventory Report

Division: TD Ghansaali

Data not-yet finalized

General

Name of Division : 45

Revenue Block Name : 19

Chainage (at Mid Point) : 8.500

Road/ Segment Name : 5602

Bridge Type : Pedestrian Bridge

Structure No : 9/1

Feature Intersected : bal ganga river

Name of Bridge : Tauli

Nearest Town : jakhana

Latitude (Northing) : 30.60185000

Longitude (Easting) : 78.71741000

Construction Year : 2006

Inventory Year : 2020

Geometric

Overall length (in meter) : 31.00

Total No of Span : 1

Maximum Span (in meter) : 30.00

Span Arrangement : 1x30

No of Lane : 1.000

Overall Width (m) : 3.200

Carriageway Width (m) : 1.800

RS Footpath Width (m) : 0.000

LS Footpath Width (m) : 0.000

Approach Width i/c Shoulders (m) : 2.000

Gradient (%age) : 0

Skew Angle (degree) : 0.00

Radius of Curve in Plan (if Any) : 0.00

Design Data

HFL Highest Flood Level :

OFL Ordinary Flood Level :

LWL Low Water Level :

Design Velocity (m/Sec) :

Design Discharge (Cumecs) :

Soffit Level at Centre :

Road Level at Centre :

Design Scour Level at Pier :

Design Scour Level at Abutments :

Exposure Condition : Moderate

Seismic Importance factor : 1.0

Design Loading : Footpath Live Load

Load Rating : Footpath Live Load

Super-Structure

Superstructure Type : Truss

Superstructure Material : Steel

Wearing Coat Type : Cement Concrete

Expansion Joint Type : Not Provided

Railing/Crash Barrier type : Tubular steel

Bearing type : Roller & Rocker

Sub-Structure

Founding Strata : Bouldery

Abutment Foundation Type : Open

Pier Foundation Type : NA

No of Piers : 0

Abutment Type : Stone Masonry

Pier Type : NA

Protection Work

Bank Protection Left Side of Up-stream : no protection work provided

Bank Protection Right Side of Up-stream : no protection work provided

Bank Protection Left Side of Down-stream : no protection work provided

Bank Protection Right Side of Down-stream : no protection work provided

Floor Protection on Up-stream : no protection work provided

Floor Protection on Down-stream : no protection work provided

Treatment for Corrosion Protection (if any) : no special treatment provided

final

Name of JE/AAE :

